

March 19, 2011 Nuclear and Industrial Safety Agency

#### Seismic Damage Information (the 34th Release) (As of 20:30 March 19th, 2011)

Nuclear and Industrial Safety Agency (NISA) confirmed the current situation of Onagawa NPS, Tohoku Electric Power Co. Inc.; Fukushima Dai-ichi and Fukushima Dai-ni NPSs, Tokyo Electric Power Co. Inc. (TEPCO); Tokai Dai-ni NPS, Japan Atomic Power Co. Inc. as follows:

Major updates are as follows.

1. Nuclear Power Stations (NPS)

• Fukushima Dai-ichi NPS <Situation of Water Spray>

Hyper Rescue Unit of Tokyo Fire Department is carrying out the operations of water spray on the Spent Fuel Pool of Unit 3. (As of 20:30 March 19th)

Start of water spray(14:10)Finish expected(24:30)

< Situation of operations in the site and recovery of the power supply >

- Electric power receiving at the emergency power source transformer from the external transmission line was completed.
- The work for laying the electric cable from the facility to the load site is being carried out. (As of 13:30 March 19th)



(Attached sheet)

#### 1. The state of operation at NPS (Number of automatic shutdown units: 10)

- Fukushima Dai-ichi NPS, TEPCO (Okuma Town and FutabaTown, Futaba County, Fukushima Prefecture)
- (1) The state of operation

Unit 1 (460MWe):	automatic shutdown
Unit 2 (784MWe):	automatic shutdown
Unit 3 (784MWe):	automatic shutdown
Unit 4 (784MWe):	in periodic inspection outage
Unit 5 (784MWe):	in periodic inspection outage
Unit 6 (1,100MWe):	in periodic inspection outage

(2) Major Plant Parameters (18.30 March 19th)						
	Unit 1	Unit 2	Unit 3	Unit 4	Unit 5	Unit 6
Reactor Pressure*1 [MPa]	0.306(A) 0.261(B)	0.092(A) 0.076(B)	0.051(C) 0.187(B)		1.754	0.559
CV Pressure (D/W) [kPa]	180	135	210	-	_	—
Reactor Water Level <sup>*2</sup> [mm]	-1,750(A) -1,750(B)	— 1,300(A) Not available(B)	-1,850(A) -2,300(B)	_	1,928	2,590
Suppression Pool Water Temperature (S/C) [°C]	_	_	_	_	_	_
Suppression Pool Pressure (S/C) [kPa]	170	down scale	down scale	_		_
SpentFuelPoolWaterTemperature[℃]	—	_	—	84	48.1	67.0
Time of Measurement	16:50 March 19th	16:30 March 19th	17:25 March 19th	04:08 March 14th	18:00 March 19th	18:00 March 19th

(2) Major Plant Parameters (1	18:30 March 19th)
-------------------------------	-------------------

\*1: Converted from reading value to absolute pressure

\*2: Distance from the top of fuel



#### (3) Report concerning other incidents

- TEPCO reported to NISA the event in accordance with the Article 10 of the Act on Special Measures Concerning Nuclear Emergency Preparedness. (15:42 March 11th)
- TEPCO reported to NISA the event (Loss of reactor cooling function) falling under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Units 1 and 2. (16:36 March 11th)
- The cable for receiving electricity from the transmission line of Tohoku Electric Power Company was installed. It is scheduled to be connected to Unit 2 after the completion of discharge work. (17:30 March 17th) The content of operations for recovery of external power supply to Units 1 to 4 (Power supply from electric transmission grid of Tohoku Electric Power Co. and from the route via transformer sub-station of TEPCO) is being confirmed. (06:30 March 18th)

#### <Unit 1>

- Seawater injection to the Reactor Pressure Vessel (RPV) via the Fire Extinguish Line started. (11:55 March 13th)
  - $\rightarrow$ Temporary interruption of the injection (01:10 March 14th)
- The sound of explosion in Unit 1 occurred. (15:36 March 12th)
- Seawater is being injected. (As of 12:00 March 19th)

#### <Unit 2>

- Water injection function was sustained. (14:00 March 13th)
- The Blow-out Panel of reactor building was opened due to the explosion in the reactor building of Unit 3. (After 11:00 March 14th)
- Reactor water level tended to decrease. (13:18 March 14th) TEPCO reported to NISA the event (Loss of reactor cooling functions) falling under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness. (13:49 March 14th)
- Seawater injection to RPV via the Fire Extinguish line was ready. (19:20 March 14th)
- Water level in RPV of Unit 2 tended to decrease. (22:50 March 14th)
- A sound of explosion was made in Unit 2. As the pressure in Suppression Chamber decreased (06:10 March 15th), there was a



possibility that an incident occurred in the Chamber. (About 06:20 March 15th)

- Seawater injection to RPV continues. (As of 12:00 March 19th)
- Electric power receiving at the emergency power source transformer from the external transmission line was completed. The work for laying the electric cable from the facility to the load side was carried out. Today's work finished. (As of 13:30 March 19th)

<Unit 3>

- Fresh water started to be injected to RPV via the Fire Extinguish Line.
  (11:55 March 13th)
- Seawater started to be injected to RPV via the Fire Extinguish Line. (13:12 March 13th)
- Seawater injection for Units 1 and 3 was interrupted due to the lack of seawater in pit. (01:10 March 14th)
- Seawater injection to RPV for Unit 3 was restarted (03:20 March 14th)
- The pressure in Primary Containment Vessel (PCV) of Unit 3 rose unusually. (07:44 March 14th) TEPCO reported to NISA on the event falling under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness. (7:52 March 14th)
- In Unit 3, the explosion like Unit 1 occurred around the Reactor Building (11:01 March 14th)
- The white smoke like steam generated from Unit 3. (08:30 March 16th)
- Because of the possibility that PCV of Unit 3 was damaged, the workers evacuated from the main control room of Units 3 and 4 (common control room). (10:45 March 16th) Thereafter the operators returned to the room and restarted the operation of water injection. (11:30 March 16th)
- Seawater was discharged 4 times to Unit 3 by the helicopters of the Self-Defence Force. (9:48, 9:52, 9:58 and 10:01 March 17th)
- The riot police arrived at the site for the water spray from the grand. (16:10 March 17th)
- The Self-Defence Force started the water spray from 19:35 March 17th.
- The water spray from the ground was carried out by the riot police (From 19:05 till 19:13 March 17th)
- The water spray from the ground was carried out by the Self-Defense Force using 5 fire engines. (March 17th)



(The starting time of water spray by each engine: 19:35, 19:45, 19:53, 20:00 and 20:07 March 17th)

- The water spray from the ground using 6 fire engines (6 tons of water spray per engine) was carried out by the Self-Defence Force. (From before 14:00 till 14:38 March 18th)
- The water spray from the ground using a fire engine provided by the US Military was carried out. (Finished at 14:45 March 18th)
- Seawater is being injected to RPV. (As of <u>10:00</u> March 19th)
- Hyper Rescue Unit (14 vehicles) arrived at the Main Gate (23:10 March 18th) and 6 vehicles of them entered the NPS in order to spray water from the ground. (23:30 March 18th)
- Hyper Rescue Unit of Tokyo Fire Department is carrying out water spray. (14:10 March 19th)

<Unit 4>

- It was confirmed that a part of wall in the operation area of Unit 4 was damaged. (06:14 March 15th)
- The fire at Unit 4 occurred. (09:38 March 15th) TEPCO reported that the fire was extinguished spontaneously. (11:00 March 15th)
- The temperature of water in the Spent Fuel Pool at Unit 4 had increased. (84  $^\circ\!\!C$  as of 04:08 March 14th)
- The fire occurred at Unit 4. (5:45 March 15th) TEPCO reported that no fire could be confirmed on the ground.(06:15 March 16th)
- Because of the replacement work of the Shroud of RPV, no fuel was inside the RPV.

<Units 5 and 6>

- Emergency Diesel Generator (1 unit) for Unit 6 is operable and supplying electricity to Units 5 and 6. Water injection to RPV and Spent Fuel Pool through the system of Make up Water Condensate (MUWC) is being carried.
- The second unit of Emergency Diesel Generator (A) for Unit 6 started up. (04:22 March 19th)
- The pump for Residual Heat Removal (RHR) (C) for Unit 5 started up and recovered heat removal function. It cools Spent Fuel Storage Pool with priority. (Power supply : Emergency Diesel Generator for Unit 6)



(05:00 March 19th)

<Common Spent Fuel Pool>

- It was confirmed that the water level of Spent Fuel Pool was maintained full at after 06:00 March 18th.
- As of 11:19 March 18th, the water temperature in the pool is  $55^{\circ}$ C.
- Fukushima Dai-ni NPS (TEPCO)

(Naraha Town / Tomioka Town, Futaba County, Fukushima Prefecture.)

(1) The state of operation

Unit1 (1,100MWe):	automatic shutdown, cold shut down at 17:00,
	March 14th
Unit2 (1,100MWe):	automatic shutdown, cold shut down at 18:00,
	March 14th
Unit3 (1,100MWe):	automatic shutdown, cold shut down at 12:15,
	March 12th
Unit4 (1,100MWe):	automatic shutdown, cold shut down at 07:15,
	March 15th

	Unit	Unit 1	Unit 2	Unit 3	Unit 4
Reactor Pressure <sup>*1</sup>	MPa	0.15	0.11	0.11	0.14
Reactor water temperature	°C	51.4	33.7	27.0	34.7
Reactor water level <sup>*2</sup>	mm	7,296	9,846	7,487	8,785
Suppression pool water temperature	°C	28	24	42	29
Suppression pool pressure	kPa (abs)	145	114	107	116
Remarks		cold shutdown	Cold shutdown	cold shutdown	cold shutdown

(2) Major plant parameters (As of 18:00 March 19th)

\*1: Converted from reading value to absolute pressure

\*2: Distance from the top of fuel



(3) Report concerning other incidents

- TEPCO reported to NISA the event in accordance with the Article 10 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Unit 1. (18:08 March 11th)
- TEPCO reported to NISA the events in accordance with the Article 10 regarding Units 1, 2 and 4. (18:33 March 11th)
- TEPCO reported to NISA the event (Loss of pressure suppression function) falling under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Unit 1. (5:22 March 12th)
- TEPCO reported to NISA the event (Loss of pressure suppression function) falling under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Unit 2. (5:32 March 12th)
- TEPCO reported to NISA the event (Loss of pressure suppression function) falling under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Unit 4 of Fukushima Dai-ni NPS. (6:07 March 12th)
- Onagawa NPS (Tohoku Electric Power Co. Inc.)

(Onagawa Town, Oga County and Ishinomaki City, Miyagi Prefecture) (1) The state of operation

Unit 1 (524MWe): automatic shutdown, cold shut down at 0:58, March 12th

Unit 2 (825MWe): automatic shutdown, cold shut down at earthquake Unit 3 (825MWe): automatic shutdown, cold shut down at 1:17, March 12th

(2) Readings of monitoring post, etc.

MP2 (Monitoring at the North End of Site Boundary) approx. 6,500 nGy/h (19:00 March 14th) →approx. 5,400 nGy/h (19:00 March 15th)

- (3) Report concerning other incidents
  - Fire Smoke on the first basement of the Turbine Building was confirmed



to be extinguished. (22:55 on March 11th)

Tohoku Electric Power Co. reported to NISA in accordance with the Article 10 of the Act on Special Measures Concerning Nuclear Emergency Preparedness. (13:09 March 13th)

#### 2. Action taken by NISA

(March 11th)

- 14:46 Set up of the NISA Emergency Preparedness Headquarters (Tokyo) immediately after the earthquake
- 15:42 TEPCO reported to NISA in accordance with the Article 10 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Fukushima Dai-ichi NPS.
- 16:36 TEPCO recognized the event (Loss of reactor cooling function) in accordance with the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Units 1 and 2 of Fukushima Dai-ichi NPS. (Reported to NISA at 16:45)
- 18:08 Regarding Unit 1 of Fukushima Dai-ni NPS, TEPCO reported to NISA in accordance with the Article 10 of the Act on Special Measures Concerning Nuclear Emergency Preparedness.
- 18:33 Regarding Units 1, 2 and 4 of Fukushima Dai-ni NPS, TEPCO reported to NISA in accordance with the Article 10 of Act on Special Measures Concerning Nuclear Emergency Preparedness.
- 19:03 The Government declared the state of nuclear emergency. (Establishment of Government Nuclear Emergency Response Headquarters and Local Emergency Response Headquarters)
- 20:50 Fukushima Prefecture's Emergency Response Headquarters issued a direction for the residents within 2 km radius from Unit 1 of Fukushima Dai-ichi NPS to evacuate. (The population of this area is 1,864.)
- 21:23 Directives from Prime Minister to the Governor of Fukushima Prefecture, the Mayor of Okuma Town and the Mayor of Futaba Town were issued regarding the event occurred at Fukushima Dai-ichi NPS, TEPCO, in accordance with the Paragraph 3, the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness as follows:

-Direction for the residents within 3km radius from Unit 1 of



Fukushima Dai-ichi NPS to evacuate

- Direction for the residents within 10km radius from Unit 1 of Fukushima Dai-ichi NPS to stay in-house
- 24:00 Vice Minister of Economy, Trade and Industry, Ikeda arrived at the Local Emergency Response Headquarters

(March12th)

- 05:22 Regarding Unit 1 of Fukushima Dai-ni NPS, TEPCO recognized the event (Loss of pressure suppression function) to fall under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness. (Reported to NISA at 06:27)
- 05:32 Regarding Unit 2 of Fukushima Dai-ni NPS, TEPCO recognized the event (Loss of pressure suppression function) to fall under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness.
- 05:44 Residents within 10km radius from Unit 1 of Fukushima Dai-ichi NPS shall evacuate by the Prime Minister Direction.
- 06:07 Regarding of Unit 4 of Fukushima Dai-ni NPS, TEPCO recognized the event (Loss of pressure suppression function) to fall under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness.
- 06:50 In accordance with the Paragraph 3, the Article 64 of the Nuclear Regulation Act, the order was issued to control the internal pressure of PCV of Units 1 and 2 of Fukushima Dai-ichi NPS.
- 07:45 Directives from Prime Minister to the Governor of Fukushima Prefecture, the Mayors of Hirono Town, Naraha Town, Tomioka Town and Okuma Town were issued regarding the event occurred at Fukushima Dai-ni NPS, TEPCO, pursuant to the Paragraph 3, the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness as follows:
  - Direction for the residents within 3km radius from Fukushima Dai-ni NPS to evacuate
  - Direction for the residents within 10km radius from Fukushima Dai-ni NPS to stay in-house
- 17:00 TEPCO reported to NISA the event (Unusual increase of radiation dose at the site boundary) falling under the Article 15 of the Act on



Special Measures Concerning Nuclear Emergency Preparedness regarding Fukushima Dai-ichi NPS.

- 17:39 Prime Minister directed evacuation of the residents within the 10 km radius from Fukushima Dai-ni NPS.
- 18:25 Prime Minister directed evacuation of the residents within the 20km radius from Fukushima Dai-ichi NPS.
- 19:55 Directives from Prime Minister was issued regarding seawater injection to Unit 1 of Fukushima Dai-ichi NPS.
- 20:05 Considering the Directives from Prime Minister and pursuant to the Paragraph 3, the Article 64 of the Nuclear Regulation Act, order was issued to inject seawater to Unit 1 of Fukushima Dai-ichi NPS and so on.

20:20 At Unit 1 of Fukushima Dai-ichi NPS, seawater injection started.

(March 13th)

- 05:38 TEPCO reported to NISA the event (Total loss of coolant injection function) falling under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Unit 3 of Fukushima Dai-ichi NPS. Recovering efforts by TEPCO of the power source and coolant injection function and the work on venting were under way.
- 09:01 TEPCO reported to NISA the event (Unusual increase of radiation dose at the site boundary) falling under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Fukushima Dai-ichi NPS.
- 09:08 Pressure suppression and fresh water injection started for Unit 3 of Fukushima Dai-ichi NPS.
- 09:20 The Pressure Vent Valve of Unit 3 of Fukushima Dai-ichi NPS was opened.
- 09:30 The order was issued for the Governor of Fukushima Prefecture, the Mayors of Okuma Town, Futaba Town, Tomioka Town and Namie Town in accordance with the Act on Special Measures Concerning Nuclear Emergency Preparedness on the contents of radioactivity decontamination screening.
- 09:38 TEPCO reported to NISA that Unit 1 of Fukushima Dai-ichi NPS reached a situation specified in the Article 15 of the Act on Special



Measures Concerning Nuclear Emergency Preparedness.

- 13:09 Tohoku Electric Power Co. reported to NISA that Onagawa NPS reached a situation specified in the Article 10 of the Act on Special Measures Concerning Nuclear Emergency Preparedness.
- 13:12 Fresh water injection was switched to seawater injection for Unit 3 of Fukushima Dai-ichi NPS.
- 14:36 TEPCO reported to NISA the event (Unusual increase of radiation dose at the site boundary) falling under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Fukushima Dai-ichi NPS.

(March 14th)

- 01:10 Seawater injection for Units 1 and 3 of Fukushima Dai-ichi NPS were temporarily interrupted due to the lack of seawater in pit.
- 03:20 Seawater injection for Unit 3 of Fukushima Dai-ichi NPS was restarted.
- 04:40 TEPCO reported to NISA the event (Unusual increase of radiation dose at the site boundary) falling under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Fukushima Dai-ichi NPS.
- 05:38 TEPCO reported to NISA the event (Unusual increase of radiation dose at the site boundary) falling under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Fukushima Dai-ichi NPS.
- 07:52 TEPCO reported to NISA the event (Unusual rise of the pressure in PCV) falling under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Unit 3 of Fukushima Dai-ichi NPS.
- 13:25 Regarding Unit 2 of Fukushima Dai-ichi NPS, TEPCO recognised the event (Loss of reactor cooling function) to fall under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness.
- 22:13 TEPCO reported to NISA in accordance with the Article 10 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Fukushima Dai-ni NPS.
- 22:35 TEPCO reported to NISA the event (Unusual increase of radiation



dose at the site boundary) falling under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Fukushima Dai-ichi NPS.

(March 15th)

- 00:00: The acceptance of experts from IAEA was decided. NISA agreed to accept the offer of dispatching of the expert on NPS damage from IAEA considering the intention by Mr. Amano, Director General of IAEA. Therefore, the schedule of expert acceptance will be planned from now on according to the situation.
- 00:00: NISA also decided the acceptance of experts dispatched from NRC.
- 07:21 TEPCO reported to NISA the event (Unusual increase of radiation dose at the site boundary) falling under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Fukushima Dai-ichi NPS.
- 07:24 Incorporated Administration Agency, Japan Atomic Energy Agency (JAEA) reported to NISA in accordance with the Article 10 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Nuclear Fuel Cycle Engineering Laboratories, Tokai Research and Development Centre.
- 07:44 JAEA reported to NISA in accordance with the Article 10 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Nuclear Science Research Institute.
- 08:54 TEPCO reported to NISA the event (Unusual increase of radiation dose at the site boundary) falling under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Fukushima Dai-ichi NPS.
- 10:30 According to the Nuclear Regulation Act, Minister of Economy, Trade and Industry issued the directives as follows.
  - For Unit 4: To extinguish fire and to prevent the occurrence of re-criticality
  - For Unit 2: To inject water to reactor vessel promptly and to vent Drywell.
- 10:59 Considering the possibility of lingering situation, it was decided that the function of the Local Emergency Response Headquarter was moved to the Fukushima Prefectural Office.



11:00 Prime Minister directed the in-house stay area.

In-house stay was additionally directed to the residents in the area from 20 km to 30 km radius from Fukushima Dai-ichi NPS considering in-reactor situation.

- 16:30 TEPCO reported to NISA the event (Unusual increase of radiation dose at the site boundary) falling under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Fukushima Dai-ichi NPS.
- 22:00 According to the Nuclear Regulation Act, Minister of Economy, Trade and Industry issued the following directive.

For Unit 4: To implement the injection of water to the Spent Fuel Pool.

23:46 TEPCO reported to NISA the event (Unusual increase of radiation dose at the site boundary) falling under the Article 15 of the Act on Special Measures Concerning Nuclear Emergency Preparedness regarding Fukushima Dai-ichi NPS.

(March 18th)

- 13:00 Ministry of Education, Culture, Sports, Science and Technology decided to reinforce the nation-wide monitoring survey in the emergency of Fukushima Dai-ichi and Dai-ni NPS.
- 15:55 TEPCO reported to NISA on the accidents and failure at Units 1, 2, 3 and 4 of Fukushima Dai-ichi NPS (Leakage of the radioactive materials inside of the reactor buildings to non-controlled area of radiation) pursuant to the Article 62-3 of the Nuclear Regulation Act.
- 16:48 Japan Atomic Power Co. reported to NISA accidents and failures in Tokai NPS (Failure of the seawater pump motor of the emergency diesel generator 2C) pursuant to the Article 62-3 of the Nuclear Regulation Act.

(March 19th)

07:44 The second unit of Emergency Diesel Generator (A) for Unit 6 started up.

TEPCO reported to NISA that the pump for RHR (C) for Unit 5 started up and started to cooling Spent Fuel Storage Pool. (Power supply: Emergency Diesel Generator for Unit 6)



< Possibility on radiation exposure (<u>As of 20:30 March 19th</u>) > <Exposure of residents>

- (1) Including the about 60 evacuees from Futaba Public Welfare Hospital to Nihonmatsu City Fukushima Gender Equality Centre, as the result of measurement of 133 persons at the Centre, 23 persons counted more than 13,000 cpm were decontaminated.
- (2) The 35 residents transferred from Futaba Public Welfare Hospital to Kawamata Town Saiseikai Kawamata Hospital by private bus arranged by Fukushima Prefecture were judged to be not contaminated by the Prefectural Response Centre.
- (3) As for the about 100 residents in Futaba Town evacuated by bus, the results of measurement for 9 of the 100 residents were as follows. The evacuees, moving outside the Prefecture (Miyagi Prefecture), were divided into two groups, which joined later to Nihonmatsu City Fukushima Gender Equality Centre.

No. of Counts	No. of Persons
18,000cpm	1
30,000-36,000cpm	1
40,000cpm	1
little less than 40,000cpm*	1
very small counts	5

<sup>\*(</sup>These results were measured without shoes, though the first measurement exceeded 100,000cpm)

(4) The screening was started at the Off site Centre in Okuma Town from March 12th to 15th. 162 people received examination until now. At the beginning, the reference value was set at 6,000cpm. 110 people were at the level below 6,000 cpm and 41 people were at the level of 6,000 cpm or more. When the reference value was increased to 13,000 cpm afterward, 8 people were at the level below 13,000 cpm and 3 people are at the level of 13,000 cpm or more.

The 5 out of 162 people examined were transported to hospital after



being decontaminated.

(5) The Fukushima Prefecture carried out the evacuation of patients and personnel of the hospitals located within 10km area. The screening of all the members showed that 3 persons have the high counting rate. These members were transported to the secondary medical institute of exposure. As a result of the screening on 60 fire fighting personnel involved in the transportation activities, the radioactivity higher than twice of the back ground was detected on 3 members. Therefore, all the 60 members were decontaminated.

<Exposure of workers>

- (1) As for the 18 workers conducting operations in Fukushima Dai-ichi NPS, results of measurements are as follows;
  - One worker: At the level of exposure as 106.3 mSv, no risk of internal exposure and no medical treatment required.
  - Other workers: At the level of no risk for health but concrete numerical value is unknown.
- (2) As for the 6 out of 7 people working at the time of explosion at around the Unit 3 of Fukushima Dai-ichi NPS who were injured and conscious, the detailed measurement data are not available.

<Others>

- (1) Fukushima Prefecture has started the screening from 13 March. It is carried out by rotating the evacuation sites and at the 12 places (set up permanently) such as health offices. The results of screening are being totalled up.
- (2) 5 members of Self-Defence Force who worked for water supply in Fukushima Dai-ichi NPS were exposed. After the work (March 12th), 30,000 cpm was counted by the measurement at Off site Centre. The counts after decontamination were between 5,000 and 10,000 cpm. One member was transferred to National Institute of Radiological Science. No other exposure of the Self-Defence Force member was confirmed at the Ministry of Defence.



(3) As for policeman, the decontaminations of two policemen were confirmed by the National Police Agency. Nothing unusual was reported.

<Direction of administrating stable Iodine during evacuation>

On March 16th, the Local Emergency Response Headquarter issued "the direction to administer the stable Iodine during evacuation from the evacuation area (20 km radius)" to the Prefectural Governor and the heads of cities, towns and villages (Tomioka Town, Hutaba Town, Okuma Town, Namie Town, Kawauchi Village, Naraha Town, Minamisouma City, Tamura City, Kazurao Village, Hirono Town, Iwaki City and Iidate Village).

<Situation of the injured (<u>As of 20:30 March 19th</u>)>

- 1. Injury due to earthquake
  - Two employees (slightly)
  - Two subcontract employees (one fracture in both legs)
  - Two missing (TEPCO's employee, missing in the turbine building of Unit 4)
  - One emergency patient (According to the local prefecture, one patient of cerebral infarction was transported by the ambulance).
  - Ambulance was requested for one employee complaining the pain at left chest outside of control area (conscious).
  - Two employees complaining discomfort wearing full-face mask in the main control room were transported to Fukushima Dai-ni NPS for a consultation with an industrial doctor.
- 2. Injury due to the explosion of Unit 1 of Fukushima Dai-ichi NPS
  - Four employees were injured at the explosion and smoke of Unit 1 around turbine building (non-controlled area of radiation) and were examined by Kawauchi Clinic.
- 3. Injury due to the explosion of Unit 3 of Fukushima Dai-ichi NPS
  - Four TEPCO's employees
  - Three subcontractor employees
  - Four members of Self-Defence Force (one of them was transported to National Institute of Radiological Sciences considering internal possible



exposure. The examination resulted in no internal exposure. The member was discharged from the institute on March 16th.)

4. Other injuries

- A person who visited the clinic in Fukushima Dai-ni NPS from a transformer sub-station, claiming of a stomach ache, was transported to a clinic in Iwaki City, because the person was not contaminated.

<Situation of Resident Evacuation (As of 20:30 March 19th)>

At 11:00 March 15th, Prime Minister directed in-house stay to the residents in the area from 20 km to 30 km radius from Fukushima Dai-ichi NPS. The directive was conveyed to Fukushima Prefecture and related municipalities.

Regarding the evacuation as far as 20-km from Fukushima Dai-ichi NPS and 10-km from Fukushima Dai-ni NPS, necessary measures have already been taken.

- The in-house stay in the area from 20 km to 30 km from Fukushima Dai-ichi NPS is made fully known to the residents concerned.
- Cooperating with Fukushima Prefecture, livelihood support to the residents in the in-house stay area are implemented.

(Contact Person) Mr. Toshihiro Bannai Director, International Affairs Office, NISA/METI Phone:+81-(0)3-3501-1087